



AWB Grain Facility – Crystal Brook

Initial Contract Sum: \$4,883,927

Date for Completion: 17 May 2002

End Contract Sum: \$5,319,295

Date of Actual Completion: 21 October 2003

Description: Design & Construction of Rail & Road Grain Storage & Handling Facilities for Australian Wheat Board (AWB Limited). Facilities comprised 2 x 1350T Overrail silos, Bunkers (40,000T capacity each), mechanical handling equipment and associated electrical and control in addition to pavements, site buildings and weighbridges.

Number of Variations and Extensions of Time:

34 Variations
2 EOT's

Details of Claims Over \$50,000.00 (made by either party)

Nil

Contract sum was increased due to client scope increases

Problem Solving:

Complex control system to cater for AWB functionality requirements.

Extremely tight D&C time frame (5 months).

Innovations and Value Added Options:

Computerised touch screen control.

High capacity elevator (> 500 TPH)

Referee:

AWB Limited
Mr John Hale

Ph: (03) 9209 2136